Six Homes. Three Building Types. One Neighborhood Strategy.

Illustrative affordable rental housing development and financial feasibility study | Rochester, New York | November 2026

Portfolio classification: Independent conceptual work sample. No actual parcels have been selected, no owner or agency has sponsored the study, and no funding, zoning approval, rent level, or construction cost has been verified.

Development concept

A coordinated, small-scale infill program would replace three hypothetical vacant parcels with a single-family rental home, a duplex, and a triplex. Together they would provide six family- and household-sized apartments, maintain a residential street rhythm, and illustrate how scattered-site construction can contribute to neighborhood stability without displacement.

Building	Units	Illustrative mix	Design intent
Single-family	1	3-bedroom	Front porch, family-sized home, rear yard
Duplex	2	Two 2-bedroom homes	Side-by-side entries, residential scale
Triplex	3	Three 1-bedroom homes	Accessible ground-floor unit where feasible, shared landscape
TOTAL	6	1 three-bedroom, 2 two-bedroom, 3 one-bedroom	Three hypothetical infill sites

Neighborhood alignment

The concept draws on Connected Communities' published emphasis on mixed-income housing, vacant-lot reactivation, preservation, and development without displacement in Beechwood and EMMA. It is **not** part of Connected Communities' Beechwood Family Apartments development. Its scale and mix are illustrative, rather than a representation of that project.

Design priorities: contextual massing and setbacks; safe front entrances and porches; accessible paths; stormwater management; energy-efficient all-electric systems; durable finishes; tree planting; resident engagement; and coordinated maintenance across dispersed properties.

Site selection and development workflow

Phase	Core work product	Decision gate
1. Neighborhood and site screen	Vacant-lot inventory; ownership; block conditions; resident priorities; utility access; zoning; flood/environmental constraints	Shortlist sites only after title and zoning checks
2. Due diligence	Survey; title; Phase I ESA where warranted; geotechnical review; utility capacity; demolition needs; preliminary site plans	Proceed only with viable land, access and infrastructure
3. Concept and feasibility	Unit mix; schematic plans; quantity-based hard-cost estimate; rental underwriting; operating budget; gap analysis	Re-scope if subsidy need or rents are infeasible
4. Capital and approvals	Identify eligible local/state/federal sources; confirm program rules; site-plan/variance/SEQRA/NEPA path as applicable; procurement plan	No award or approval assumed
5. Procurement and construction	Bid packages; contractor selection; schedule; permits; draw requests; inspections; change orders; MWBE and labor compliance where required	Document quality, cost, schedule and compliance
6. Lease-up and stewardship	Marketing, fair housing, income certification where required, voucher coordination, property management, reserve funding	Monitor occupancy, affordability and maintenance

Affordability and rental strategy

Proposed underwriting rents below are **assumptions only**, not published 2026 HUD rent limits or verified market rents. Final rents must be checked against the specific funding program, household-income limits, utility allowances, voucher payment standards, and project-based versus tenant-based assistance rules.

Unit type	Count	Illustrative monthly rent	Annual scheduled rent
3-bedroom single-family	1	$1,350	$16,200
2-bedroom duplex	2	$1,200 each	$28,800
1-bedroom triplex	3	$1,100 each	$39,600
TOTAL	6		$84,600

A potential mixed-income approach could combine income-restricted units at different AMI bands with voucher-compatible leasing. Any supportive-housing component would require a qualified services partner, a funded service plan, and separate operating/service assumptions. A voucher does not automatically guarantee project revenue.

Illustrative development budget

Uses of funds	Amount	Basis / qualification
Land and acquisition	$90,000	Three hypothetical sites, including transaction allowance
Hard construction	$1,520,000	Three buildings, sitework and utilities
Soft costs	$270,000	Design, engineering, legal, permits, financing, developer costs
Contingency	$120,000	Preliminary contingency; revisit after bids
Reserves and lease-up	$100,000	Operating/capitalized reserves and startup
TOTAL DEVELOPMENT COST	$2,100,000	$350,000 per rental unit

Illustrative annual operating model

Item	Amount	Formula / assumption
Gross potential rent	$84,600	6 units x assumed rents x 12
Vacancy and collection loss	($4,230)	5% of gross potential rent
Effective gross income	$80,370	Rent less vacancy
Operating expenses	($28,130)	Approx. 35% of effective gross income
Net operating income	$52,240	Before debt service and capital items
Target DSCR	1.20x	Illustrative lender coverage
Maximum annual debt service	$43,533	NOI / 1.20
Assumed annual debt constant	7.50%	Illustrative amortizing debt assumption
Indicative supportable permanent debt	$580,444	Debt service / 0.075

Conceptual sources of funds

Source	Amount	Status
Permanent amortizing debt	$580,444	Indicative; subject to lender underwriting

Source	Amount	Status
Public / philanthropic capital subsidy	$1,250,000	Unidentified gap funding; not awarded
Sponsor equity / additional grant	$269,556	Uncommitted balancing source
TOTAL SOURCES	$2,100,000	Illustrative balance only

Feasibility conclusion: The concept is not financeable from restricted rental cash flow alone at the assumed cost and rents. It would require approximately **$1.52 million** in non-amortizing subsidy or sponsor capital, alongside permanent debt. This is a gap estimate, not an indication that any program would fund it.

Indicative 18-month implementation sequence

Months	Milestones
1-3	Resident engagement, site screening, title and zoning review, preliminary program and budget
3-6	Surveys, environmental due diligence, conceptual architecture, utility reviews, funding strategy
6-10	Approvals, detailed design, funding applications, bid documents and contractor procurement
10-16	Construction, inspections, lender/grant draws, quality control, change orders and commissioning
16-18	Final inspections, income-qualified marketing, lease-up, closeout and property-management transition

Principal risks and mitigation

Risk	Mitigation / verification
Lot configuration and zoning	Confirm actual zoning, dimensional standards, site plan requirements, parking and variance exposure
Environmental and site costs	Order appropriate assessments and surveys before committing to price and design
Subsidy eligibility and timing	Match each cost and unit to eligible program rules; avoid double counting; build funding contingencies
Construction escalation	Seek contractor pricing and a realistic contingency; phase work if needed
Long-term affordability	Model operating reserves, replacement reserves, utility responsibility and compliance administration
Displacement and neighborhood trust	Prioritize vacant sites, document resident input, minimize construction disruption and maintain transparent leasing

What a full funding application would still require

Identified parcels and site control; verified zoning and entitlement pathway; surveys and architectural drawings; independent cost estimate; environmental reviews; current HUD/HCR rent and income limits; utility allowances; market evidence; funding eligibility analysis; developer and property manager capacity; commitments; and a 15- to 30-year operating/capital needs analysis as required by the financing structure.

Professional scope and attribution

Prepared as an independent planning and affordable-housing finance portfolio exercise. It demonstrates development sequencing, scattered-site infill strategy, conceptual underwriting and risk management. It does not claim to be an approved project, actual appraisal, official rent schedule, architectural design, or Connected Communities work product.

Reference context

Connected Communities, Mixed-Income Housing: https://www.connectedcommunitiesroc.org/mixed-income-housing

Connected Communities, organization mission: https://www.connectedcommunitiesroc.org/

Home Leasing, Beechwood Family Apartments: https://www.homeleasing.net/beechwood-family-apartments

All project quantities and dollar values in this sample are independently illustrative.